

BACKFLOW PREVENTION ASSEMBLY TEST AND MAINTENANCE REPORT

NAME OF PWS: HARRIS COUNTY M.U.D. #61

NAME OF PROPERTY: WILLIAMS BURG SETTLEMENT H.O.A.

PROPERTY ADDRESS: 1600 BLK. HOYT LN. CWB HOUSE

CITY: KATY TX ZIP: 77449 KEY MAP: 445-V PHONE NO: 281 579 0161

MAILING COMPANY: C/O CREST MANAGEMENT 17171 PARK ROAD #310 HOUSTON 77084 CONTACT PERSON: DOLORES SUE

ATTN: THE BACKFLOW PREVENTION ASSEMBLY DETAILED BELOW HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ- CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY UNIFORMED PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS

TYPE OF ASSEMBLY

- Reduced Pressure Principle (RP)
 Reduced Pressure Principle-Detector (RPD)
 Pressure Vacuum Breaker (PVB)
 Double Check Valve (DCV)
 Double Check-Detector (DCD)
 Spill-Resistant Pressure Vacuum Breaker (SVB)

Manufacturer FEBCO Model # 765 Size 2" Serial Number H-034168

Located At INSIDE WROUGHT IRON FENCE LINE Date Installed 12-2016

Is the assembly installed in accordance with manufacturer recommendations and/or local codes? YES

	REDUCED PRESSURE PRINCIPAL ASSEMBLY			PRESSURE VACUUM BREAKER & SVB	
	DOUBLE CHECK VALVE ASSEMBLY		RELIEF VALVE	AIR INLET	CHECK VALVE
	CHECK VALVE #1	CHECK VALVE #2			
INITIAL TEST	D.C. CLOSED TIGHT <input type="checkbox"/> RP _____ PSID LEAKED <input type="checkbox"/>	CLOSED TIGHT <input type="checkbox"/> _____ PSID LEAKED <input type="checkbox"/>	OPENED AT _____ PSID DID NOT OPEN <input type="checkbox"/>	OPENED AT <u>3.8</u> PSID DID NOT OPEN <input type="checkbox"/>	HELD AT <u>1.8</u> PSID LEAKED <input type="checkbox"/>
REPAIRS ** AND MATERIALS USED					
FINAL TEST	CLOSED TIGHT <input type="checkbox"/> RP _____ PSID	CLOSED TIGHT <input type="checkbox"/> _____ PSID	OPENED AT _____ PSID	OPENED AT _____ PSID	HELD AT _____ PSID

Test gauge used: Make/Model APOLLO 40 200-TK54 SN: 01080796 Calibration Date: 03-02-2016

Remarks: NEW PUB REPAIRS 2" WILLIAMS 975 XL DOUBLE CHECK ASSY
PUB FOR IRRIGATION SYSTEM METER #: _____

THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.

BACKFLOW TEST STATUS PASS FAIL Certified Tester: ROBERT KERR

CT's Firm Name: CONTINENTAL IRRIGATION Certified Tester No: BP-0011162

Firm Address: 22134 REVERBROAD DR Test Date: DECEMBER 22 2016

KATY TEXAS 77449

Firm Phone: 281 389 2333 C.O.H. C.C.C. WITNESS: _____

* TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS
 TESTING REQUIRED UPON INSTALLATION, REPAIR OR RELOCATION AND ANNUALLY THEREAFTER
 ** USE ONLY MANUFACTURER'S REPLACEMENT PARTS

BACKFLOW PREVENTION ASSEMBLY TEST AND MAINTENANCE REPORT

NAME OF PWS: HARRIS COUNTY M.U.D. #61

NAME OF PROPERTY: WILSONS BURG SETTLEMENT H.O.A.

PROPERTY ADDRESS: 1500 BLK CHRISTOPHER WREN

CITY: KATY TX ZIP: 77449 KEY MAP: 445-Z PHONE NO: 281 579 0761

MAILING COMPANY: 40 CREST MANAGEMENT 17171 PARK ROW #310 HEUSTON 77084 CONTACT PERSON: DOLORES SUE

ATTN: THE BACKFLOW PREVENTION ASSEMBLY DETAILED BELOW HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ- CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY UNIFORMED PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS

TYPE OF ASSEMBLY

- Reduced Pressure Principle (RP)
 Reduced Pressure Principle-Detector (RPD)
 Pressure Vacuum Breaker (PVB)
 Double Check Valve (DCV)
 Double Check-Detector (DCD)
 Spill-Resistant Pressure Vacuum Breaker (SVB)

Manufacturer FEBCO Model # 765 Size 1 1/2" Serial Number H-036497

Located At ON MEDIAN AT ENTRANCE SIGNAGE Date Installed 12-2016

Is the assembly installed in accordance with manufacturer recommendations and/or local codes? YES

	REDUCED PRESSURE PRINCIPAL ASSEMBLY			PRESSURE VACUUM BREAKER & SVB	
	DOUBLE CHECK VALVE ASSEMBLY		RELIEF VALVE	AIR INLET	CHECK VALVE
	CHECK VALVE #1	CHECK VALVE #2			
INITIAL TEST	D.C. CLOSED TIGHT <input type="checkbox"/>	CLOSED TIGHT <input type="checkbox"/>	OPENED AT _____ PSID	OPENED AT <u>3.4</u> PSID	HELD AT <u>2.2</u> PSID
	RP _____ PSID	_____ PSID	_____ PSID	_____ PSID	_____ PSID
	LEAKED <input type="checkbox"/>	LEAKED <input type="checkbox"/>	DID NOT OPEN <input type="checkbox"/>	DID NOT OPEN <input type="checkbox"/>	LEAKED <input type="checkbox"/>
REPAIRS ** AND MATERIALS USED					
FINAL TEST	CLOSED TIGHT <input type="checkbox"/>	CLOSED TIGHT <input type="checkbox"/>	OPENED AT _____ PSID	OPENED AT _____ PSID	HELD AT _____ PSID
	RP _____ PSID	_____ PSID	_____ PSID	_____ PSID	_____ PSID

Test gauge used: Make/Model APOLLO 40 200-TK54 SN: 01080796 Calibration Date: 03-02-2016

Remarks: NEW PVB REPLACES EXISTING FEBCO PVB SER # A-5163
PVB FOR IRRIGATION SYSTEM

METER #: _____

THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.

BACKFLOW TEST STATUS PASS FAIL

Certified Tester: ROBERT KERR

CTP's Firm Name: CONTINENTAL IRRIGATION

Certified Tester No: BP-0011162

Firm Address: 22134 REVERMAD DR
KATY TEXAS 77449

Test Date: DECEMBER 22 2016

Firm Phone: 281 389 2333

C.O.H. C.C.C. WITNESS: _____

* TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS
TESTING REQUIRED UPON INSTALLATION, REPAIR OR RELOCATION AND ANNUALLY THEREAFTER
** USE ONLY MANUFACTURER'S REPLACEMENT PARTS

BACKFLOW PREVENTION ASSEMBLY TEST AND MAINTENANCE REPORT

NAME OF PWS: WALK HARRIS COUNTY M. U. D. #61

NAME OF PROPERTY: WILSONS BURG SETTLEMENT H.O.A.

PROPERTY ADDRESS: 2000 BLK. GATWICK LN.

CITY: KATY TX ZIP: 77449 KEY MAP: 445. U PHONE NO: 281 579 0761

MAILING COMPANY: 40 CREST MANAGEMENT 17171 PARK ROW #310 HOUSTON 77084 CONTACT PERSON: DOLORES SUE

ATTN: THE BACKFLOW PREVENTION ASSEMBLY DETAILED BELOW HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ- CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY UNIFORMED PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS

TYPE OF ASSEMBLY

- Reduced Pressure Principle (RP)
 Reduced Pressure Principle-Detector (RPD)
 Pressure Vacuum Breaker (PVB)
 Double Check Valve (DCV)
 Double Check-Detector (DCD)
 Spill-Resistant Pressure Vacuum Breaker (SVB)

Manufacturer: FEBCO Model #: 765 Size: 1/2" Serial Number: H-036499

Located At: ON MEDIAN AT ENTRANCE SEGNAGE Date Installed: 12-2016

Is the assembly installed in accordance with manufacturer recommendations and/or local codes? YES

	REDUCED PRESSURE PRINCIPAL ASSEMBLY			PRESSURE VACUUM BREAKER & SVB	
	DOUBLE CHECK VALVE ASSEMBLY		RELIEF VALVE	AIR INLET	CHECK VALVE
	CHECK VALVE #1	CHECK VALVE #2			
INITIAL TEST	D.C. CLOSED TIGHT <input type="checkbox"/>	CLOSED TIGHT <input type="checkbox"/>	OPENED AT _____ PSID	OPENED AT <u>3.6</u> PSID	HELD AT <u>1.6</u> PSID
	RP _____ PSID	_____ PSID	_____ PSID	DID NOT OPEN <input type="checkbox"/>	LEAKED <input type="checkbox"/>
	LEAKED <input type="checkbox"/>	LEAKED <input type="checkbox"/>	DID NOT OPEN <input type="checkbox"/>	DID NOT OPEN <input type="checkbox"/>	LEAKED <input type="checkbox"/>
REPAIRS ** AND MATERIALS USED					
FINAL TEST	CLOSED TIGHT <input type="checkbox"/>	CLOSED TIGHT <input type="checkbox"/>	OPENED AT _____ PSID	OPENED AT _____ PSID	HELD AT _____ PSID
	RP _____ PSID	_____ PSID	_____ PSID	_____ PSID	_____ PSID

Test gauge used: Make/Model APOLLO 40 200-TK54 SN: 01080796 Calibration Date: 03-02-2016

Remarks: NEW PUB REPAIRS EXISTING PUB - FEBCO

PUB FOR IRRIGATION SYSTEM

METER #: _____

THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.

BACKFLOW TEST STATUS PASS FAIL

Certified Tester: ROBERT KERR

CT's Firm Name: CONTINENTAL IRRIGATION

Certified Tester No: BP-001162

Firm Address: 22134 RIVERROAD DR

Test Date: DECEMBER 22 2016

KATY TEXAS 77449

Firm Phone: 281 389 2333

C.O.H. C.C.C. WITNESS: _____

* TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS TESTING REQUIRED UPON INSTALLATION, REPAIR OR RELOCATION AND ANNUALLY THEREAFTER
 ** USE ONLY MANUFACTURER'S REPLACEMENT PARTS

BACKFLOW PREVENTION ASSEMBLY TEST AND MAINTENANCE REPORT

NAME OF PWS: HARRIS COUNTY M. U. D. #61

NAME OF PROPERTY: WILSONS BURG SETTLEMENT H. O. A.

PROPERTY ADDRESS: 2000 BLK BRUTON PARK LN

CITY: KATY TX ZIP: 77449 KEY MAP: 445-V PHONE NO: 281 579 0761

MAILING COMPANY: 40 CREST MANAGEMENT 17171 PARK ROW #310 HOUSTON 77084 CONTACT PERSON: DULORES SUE

ATTN: THE BACKFLOW PREVENTION ASSEMBLY DETAILED BELOW HAS BEEN TESTED AND MAINTAINED AS REQUIRED BY TCEQ- CHAPTER 290, RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, CITY UNIFORMED PLUMBING CODE, AND IS CERTIFIED TO COMPLY WITH THE REQUIREMENTS

TYPE OF ASSEMBLY

- Reduced Pressure Principle (RP)
 Reduced Pressure Principle-Detector (RPD)
 Pressure Vacuum Breaker (PVB)
 Double Check Valve (DCV)
 Double Check-Detector (DCD)
 Spill-Resistant Pressure Vacuum Breaker (SVB)

Manufacturer FEBLO Model # 765 Size 1 1/2" Serial Number 9431 ? NOT READABLE

Located At ON MEDIAN AT ENTRANCE SEWAGE Date Installed UNKNOWN

Is the assembly installed in accordance with manufacturer recommendations and/or local codes? YES

	REDUCED PRESSURE PRINCIPAL ASSEMBLY			PRESSURE VACUUM BREAKER & SVB	
	DOUBLE CHECK VALVE ASSEMBLY		RELIEF VALVE	AIR INLET	CHECK VALVE
	CHECK VALVE #1	CHECK VALVE #2			
INITIAL TEST	D.C. CLOSED TIGHT <input type="checkbox"/>	CLOSED TIGHT <input type="checkbox"/>	OPENED AT _____ PSID	OPENED AT <u>3.6</u> PSID	HELD AT <u>1.8</u> PSID
	RP _____ PSID	_____ PSID	_____ PSID	DID NOT OPEN <input type="checkbox"/>	LEAKED <input type="checkbox"/>
	LEAKED <input type="checkbox"/>	LEAKED <input type="checkbox"/>	DID NOT OPEN <input type="checkbox"/>		
REPAIRS ** AND MATERIALS USED					
FINAL TEST	CLOSED TIGHT <input type="checkbox"/>	CLOSED TIGHT <input type="checkbox"/>	OPENED AT _____ PSID	OPENED AT _____ PSID	HELD AT _____ PSID
	RP _____ PSID	_____ PSID	_____ PSID	_____ PSID	_____ PSID

Test gauge used: Make/Model APOLLO 40 200-TK54 SN: 01080796 Calibration Date: 03-02-2016

Remarks: EXISTING PUB W/ NEW BONNET/POCKET ASSY AND NEW CHECK ASSY AND NEW SILET AND GURLET VALVES - BY OTHERS PUB FOR SPRIGATION SYSTEM METER #: _____

THE ABOVE TEST IS CERTIFIED TO BE TRUE AT THE TIME OF TESTING.

BACKFLOW TEST STATUS PASS FAIL Certified Tester: ROBERT KERR

CT's Firm Name: CONTINENTAL SPRIGATION Certified Tester No: BP-001162

Firm Address: 22134 REVERMAD DR Test Date: DECEMBER 22 2016

KATY TEXAS 77449

Firm Phone: 281 389 2333 C.O.H. C.C.C. WITNESS: _____

* TEST RECORDS MUST BE KEPT FOR AT LEAST THREE YEARS TESTING REQUIRED UPON INSTALLATION, REPAIR OR RELOCATION AND ANNUALLY THEREAFTER
 ** USE ONLY MANUFACTURER'S REPLACEMENT PARTS